

Batch inspection report (sample)

Order: OAF-0412 | Batch: 3 of 6 | Qty: 2,000 | Sampling: AQL 1.0, level II (125 pcs)
Workshop: Kayseri-02 | Inspected on the floor by: [name] | Date: [date]

Checks: dimensions per drawing Rev C, coating adhesion (cross-cut), weld visual,
function test (fold/unfold 20 cycles on 10 pcs), packaging per spec (pairs, foam corners).
Result: 0 critical, 1 minor (label print), batch released for loading.

Truck: [plate], ETA Stuttgart day 4. Documents attached: CMR, packing list, 3.1 certs.